

**HiFi Express
FP-740
Dye Sublimation Inkjet Printer**

Pre-installation Site Survey

Prior to shipment of the FP-740, Roland DGA Corporation requires that you complete this mandatory survey document with your customer and return the completed document to Roland DGA Customer Services. This initial step will help to ensure the best possible delivery and installation of your customer's new FP-740.

| Requirements | Complete |
|---|--|
| <p>Minimum Recommended Computer Configuration</p> <p>Pentium 4, 2.0 GHz CPU, 1 GB RAM, 40 GB Free Space on Hard Drive, Windows 2000 or XP Pro (32-bit), 100 Mb Ethernet network card</p> | <input type="checkbox"/> |
| <p>Minimum Recommended Power Configuration/Requirement</p> <p>Printer: AC100 to 240V ±10%, 50/60Hz / Approx. 118W required Take-up unit: AC100 to 240V ±10%, 50/60Hz / Approx 55W required</p> | <input type="checkbox"/> |
| <p>Network (please check one of the three Ethernet* options)</p> <p>Customer is connecting one computer directly to the FP-740</p> <ul style="list-style-type: none"> • Requires one Category 5 Ethernet crossover cable <p>Customer is connecting one computer to the FP-740 via a simple hub</p> <ul style="list-style-type: none"> • Requires two Category 5 Ethernet patch cables • Ensure hub is within cable's length of both computer and FP-740 <p>Customer is connecting one computer to the FP-740 via a managed network</p> <ul style="list-style-type: none"> • Requires two Category 5 Ethernet patch cables (100BASE-TX) • Ensure that the network administrator or IT department will be present to configure the computer and the FP-740, please list contact <p style="text-align: center;">_____ (____) _____-_____</p> | <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> |
| <p>Software Installation:</p> <ul style="list-style-type: none"> • User must have administrator privileges to install the VersaWorks RIP software. • The user account must have full access privileges to the folder VersaWorks RIP is installed. | <input type="checkbox"/> <input type="checkbox"/> |

| | |
|---|--------------------------|
| Delivery (please check one of the two options) | |
| Customer has a loading dock available and access to a forklift. | <input type="checkbox"/> |
| <ul style="list-style-type: none"> • Delivery Hours are from _____ to _____ • If a dock appointment is necessary, please list contact _____ (_____) _____ - _____ | |
| Customer does not have a loading dock available | |
| <ul style="list-style-type: none"> • Customer can accept delivery by truck with a lift | <input type="checkbox"/> |
| Installation (please ensure all options are checked) | |
| Corridor and doorway widths are at least 45" wide | <input type="checkbox"/> |
| Corridors and doorways will accommodate the turning radius of the FP-740 width of 139.4" and depth of 51.5" | <input type="checkbox"/> |
| Forks of forklift should be longer than 45" (3'9") | <input type="checkbox"/> |
| If the FP-740 needs to be installed above ground level | <input type="checkbox"/> |
| <ul style="list-style-type: none"> • Ensure an elevator is available that will accept the FP-740's printer's width of 139.4" and depth of 51.5" | <input type="checkbox"/> |

| | | | | | | | | | | | |
|--|--------------------------|--------|--------|--------------|--------------|--------|-------|-------|--------|-----------|--------------------------|
| Unpacking Work Area (please ensure all options are checked) | | | | | | | | | | | |
| Customer has sufficient work area to accommodate the FP-740 dimensions and weight listed here for unpacking the printer. | | | | | | | | | | | |
| <table border="0"> <tr> <td>Width</td> <td>Height</td> <td>Depth</td> <td>Weight</td> <td>Media Weight</td> </tr> <tr> <td>139.4"</td> <td>51.5"</td> <td>29.9"</td> <td>589lbs</td> <td>44lbs Max</td> </tr> </table> | Width | Height | Depth | Weight | Media Weight | 139.4" | 51.5" | 29.9" | 589lbs | 44lbs Max | <input type="checkbox"/> |
| Width | Height | Depth | Weight | Media Weight | | | | | | | |
| 139.4" | 51.5" | 29.9" | 589lbs | 44lbs Max | | | | | | | |
| Operational Environment | | | | | | | | | | | |
| The temperature of work area is 68°F to 89.6°F | <input type="checkbox"/> | | | | | | | | | | |
| The humidity of work area is between 20% and 80%, non-condensing | <input type="checkbox"/> | | | | | | | | | | |

Name: _____ Title: _____

Company: _____ Phone: _____

Signature: _____ Date: _____